## **Laboratory Test Report**

300 Sierra Manor Dr. Suite 1

Reno, NV 89511	
Ph: 775-851-8205	

Client:	A&K Earthmovers	Project Number.:	1013	
Client Contact:	Mike Hyatt	Lab Number:	33241	
Project Name:	Annual Quality Testing	Material:	Class A Backfill	
Source:	Bella Vista Pit	Date Tested:	3/25/2019	
Date Sampled:	3/25/2019	Date Completed:	3/27/2019	
Sampled By:	Client	Reviewed By:	S. Vineis	

## **SOILS AND AGGREGATE TESTING**

Test Method	Sieve Analysis	Percent Passing	2016 SSPWC Specification
	4 Inch	S _ 25 <del>_</del> 17 2	
	3 Inch	_	-
	2 Inch	-	-
	1 1/2 Inch	-	-
	1 Inch		-
	3/4 Inch	-	<u>-</u>
	1/2 inch	-	-
	3/8 Inch	100	100
ASTM C136/C117	No. 4	92	90-100
ASTWC130/CTT	No. 8	66	-
	No. 10	60	-
	No. 16	45	-
	No. 30	32	-
	No. 40	28	-
	No. 50	24	10-40
	No. 100	19	3-20
	No. 200	14.9	0-15
	Fineness Modulus		

\*DOES NOT MEET SPECIFICATIONS

## **MATERIAL PROPERTIES**

Test & Test Method	Sample Results	2016 SSPWC Specification
Liquid Limit ASTM D4318	No Value	-
Plasticity Index ASTM D4318	Non-plastic	6 Max.


\*DOES NOT MEET SPECIFICATIONS

## MOISTURE DENSITY CURVE

Test Type	Test Method	Sample Results	Specifications
Maximum Dry Density	ASTM D1557	122.3 psf	-
Optimum Moisture	ASTM D1557	11.6%	-

AS A MUTUAL PROTECTION TO CLIENTS, THE PUBLIC AND OURSELVES, ALL REPORTS ARE SUBMITTED AS THE CONFIDENTIAL PROPERTY OF CLIENTS, AND AUTHORIZATION FOR PUBLICATION OF STATEMENTS, CONCLUSIONS OR EXTRACTS FROM OR REGARDING OUR REPORTS ARE RESERVED PENDING OUR WRITTEN APPROVAL.

Construction Materials Engineers, Inc.



Test specification: ASTM D 1557-12 Method A Modified ASTM D4718-15 Oversize Corr. Applied to Each Test Point

Elev/	Classi	fication	Nat.	6 m C		PI	% >	% <
Depth	USCS	AASHTO	Moist.	Sp.G.	L-L-	FI	#4	No.200
							8.4	14.9

ROCK CORRECTED TEST RESULTS	UNCORRECTED	MATERIAL DESCRIPTION	
Maximum dry density = 122.3 pcf	120.9 pcf	CLASS A BACKFILL BELLA VISTA PIT	
Optimum moisture = 11.6 %	12.0 %	A & K EARTHMOVERS	

Project No. 1013 Client: A & K EARTHMOVERS, INC. Remarks:

Project: ANNUAL QUALITY TESTING RECEIVED 3/25/2019

○ Location: PLANT STOCKPILE Sample Number: 33241

CONSTRUCTION MATERIALS ENGINEERS, INC.

**Figure** 

Tested By: G. MORALES Checked By: S. VINEIS